

10 October 2008

Eberts Developments Pty Ltd
PO Box 1245
Lavington NSW 2640

Due to a Certification of Fill being issued, this site has been re-classified as 'Class M-D'

Attention: Mr Terry Davidson

Dear Sir

RE: Site Classification, Lot 30, Centaur Park Estate - Stage 1 (35 Lots), Lavington NSW

1 INTRODUCTION

In accordance with your request, Coffey Geotechnics Pty Ltd (Coffey) conducted geotechnical testing to classify the above site in general accordance with AS2870-1996 "Residential slabs and footings - Construction".

2 GEOTECHNICAL TESTING

One borehole was drilled to a depth of 2m below the existing surface level. A senior geotechnician from Coffey logged the encountered subsurface soils and conditions within the borehole and collected subsurface soil samples for further assessment in our NATA accredited laboratory in Albury.

The engineering log of the borehole together with explanation sheets outlining the terms and symbols used in its preparation are attached.

3 SITE CONDITIONS

The subsurface conditions encountered within the borehole in the site during our fieldwork are summarised in Table 1.

Table 1: Summary of Subsurface Conditions

Interpreted Geological Unit	Thickness of Soil Unit (m)	Soil Type	Additional Description
Fill	1.0	Sandy Clay	Medium plasticity
Natural	Not penetrated	Clayey Silt	Low plasticity

It has been assumed that these conditions extend to a depth of at least 3m below the ground surface.

A standing groundwater level or seepage was not observed within the borehole during our fieldwork. Note that a groundwater table may be present at other times and fluctuations in its level and seepage could occur due to rainfall, change in temperature and other factors.

4 SITE CLASSIFICATION

Based on the results of the geotechnical testing, the foundation soils encountered within the site have been classified as "Class P" due to the presence of fill. The site classification has been undertaken in accordance with Section 2, Site Classification, AS2870-1996 "Residential Slabs and Footings".

If the fill have been placed, compacted, tested and certified as controlled fill in accordance with AS2870, 1996 Section 6.4.2a *Residential Slabs and Footing - Construction* the site can be reclassified as "Class M-D" and footings may be founded within the certified controlled fill or within the natural soils based on allowable bearing pressures of up to 50kPa for raft slab beams and 100kPa for strip footings. The designer/owner should obtain the certification of the fill prior to the design of the building for confirmation. Coffey will not take the responsibility of certification of the fill undertaken by others.

If certification of the fill is not proven, the classification of the site would be Class P and the following options are suggested:

Remove the fill, discard any deleterious material and then replace the clean fill in loose layers not exceeding 250mm in thickness, moisture condition to its approximate optimum moisture content, uniformly compact to at least 95% of Standard compaction (AS1289 5.4.1, 5.1.1) and have it tested and certified as controlled fill. If this is carried out the site can be reclassified as "Class M-D" and footings can be found within the fill based on allowable bearing pressures of up to 50kPa for raft slab beams and 100kPa for strip footings.

OR

Use strip footings and a suspended floor supported on either stumps or piers with the footings, stumps or piers all extended to found on the natural soils below the fill and based on a "Class M-D" site classification.

OR

Use an engineer designed suspended slab support on pads or piers found below the fill and into the natural soil based on a "Class M-D" site classification.

The effect of past and future vegetation and additional cutting and filling should be considered in the selection of a design value for differential movement. Footings for the proposed development should be designed and constructed in accordance with AS2870-1996.

If more than 800mm of 'sand' fill or 400mm of 'other' fill is placed in addition to the existing fill the above site classification must be reassessed.

Where footings are constructed adjacent to underground service trenches (sewer, storm water, etc), the service trenches should not extend below a line extending out and down at 45° for clays and 30° for sands from the outer bottom corner of the footings and raft slab beams.

5 FURTHER RECOMMENDATIONS

The soil moisture around the building should be maintained and extremes of wetting and drying should be avoided. The following general measures are recommended to reduce the potential for footing and building damage caused by abnormal moisture variations within the site:

- Tree planting adjacent to the buildings should be restricted.
- Irregular or excessive watering of the gardens adjacent to the house should be avoided.
- Any leaking or damaged underground services should be repaired promptly.

- Provide paving (graded away from the building) to the edge of the building.

The site classification presented in Section 3 of the report is provided on the basis that the performance expectations set out in Appendix B of AS2870-1996 are acceptable and that site maintenance complies with the provisions of CSIRO Sheet BTF 18, "Foundation Maintenance and Footing Performance: A Homeowner's Guide", a copy of which is attached. It is important that the CSIRO document is passed on to the homeowners so that they are aware of the guidelines.

6 APPLICABILITY

This site classification report has been prepared for the particular brief given to us and the data and opinions included in this report should not be used in other contexts or for any other purpose without our prior review and agreement. No other type of geotechnical assessment, such as slope stability, was undertaken as part of the site classification.

The site classification is based upon the field tests at specific point locations. The nature and continuity of the subsoils away from the field test locations are inferred and it must be appreciated that actual conditions could vary from the assumed subsurface conditions. Occasionally it is not possible to distinguish fill from natural soils during the field testing. Footing excavations must be examined carefully and if soil conditions encountered in footing excavations differ from those described in this report, further geotechnical advice must be sought.

The attached "Important information about your Coffey Report" provides additional information in the uses and limitations of this report.

For and on behalf of Coffey Geotechnics Pty Ltd



Lani Cheenikal

Senior Geotechnical Engineer

Attachments: Important information about your Coffey report
 Borehole log and soil description explanation sheets
 CSIRO Sheet BTF 18

Borehole No. **BH1 Lot 30**

Engineering Log - Borehole

Sheet 1 of 1
Project No: **GEOTALBU02716AA**

Client: **Ebert Developments Pty Ltd**

Date started: **18.9.2008**

Principal:

Date completed: **18.9.2008**

Project: **Centaur Park Estate Stage 1 (35 Lots)**

Logged by: **DNH**

Borehole Location: **centre of lot**

Checked by:

drill model and mounting: GEMCOHS7	Easting:	slope: -90°	R.L. Surface:
hole diameter: 100 mm	Northing	bearing:	datum:

drilling information				material substance						
method	penetration			notes samples, tests, etc	depth metres	material	moisture condition	consistency/density index	pocket penetrometer	structure and additional observations
	1	2	3							
ADV					0.5	FILL: Sandy Clay, medium plasticity, red, brown, fine to medium grained sand.	M			FILL
				None Observed	1.0	ML CLAYEY SILT: Low plasticity, orange, grey white.		St		NATURAL
					2.0	Borehole BH1 Lot 30 terminated at 2m				
					2.5					
					3.0					
					3.5					
					4.0					

BOREHOLE A2716AA.GPJ COFFEY.GDT 1 38

method AS auger screwing* AD auger drilling* RR roller/tricone W washbore CT cable tool HA hand auger DT dialube B blank bit V V bit T TC bit *bit shown by suffix e.g. ADT	support M mud N oil C casing penetration 1 2 3 4 no resistance ranging to refusal water 10/100 water level on date shown water inflow water outflow	notes, samples, tests U ₆₀ undisturbed sample 60mm diameter U ₆₃ undisturbed sample 63mm diameter D disturbed sample N standard penetration test (SPT) N* SPT - sample recovered Nc SPT with solid cone V vane shear (kPa) P pressuremeter Bs bulk sample E environmental sample R refusal	classification symbols and soil description based on unified classification system moisture D dry M moist W wet W _p plastic limit W _L liquid limit	consistency/density index VS very soft S soft F firm St stiff VS _t very stiff H hard Fb friable VL very loose L loose MD medium dense D dense VD very dense
--	--	--	--	---

Form GEO 5.3 Issue 3 Rev.2